

# White Tanks FRS No.3 Outfall Channel Project

DECEMBER 2011



**PROJECT  
HOTLINE:  
480.898.4110**

Maricopa County Supervisor:  
Max Wilson, District 4

## Construction UPDATE

*For a project overview, please see the back of this flyer.*

This project is taking place on the **west** side of Jackrabbit Trail from just north of McDowell Road to Minnezona/Campbell Avenue; and on the **east** side of Jackrabbit Trail from Minnezona/Campbell Avenue north to the Missouri Avenue alignment. In addition, the project area includes a segment north of the Missouri Avenue alignment.

Channel excavation is complete on the west side of Jackrabbit Trail, from Indian School to Minnezona. Crews continue excavation north of Minnezona, and also taking place near Minnezona is the construction of a large box culvert which will channel water from east to west, diagonally under Jackrabbit Trail.

Channel excavation and box culvert construction is also taking place on the east side of Jackrabbit Trail toward Camelback Road. **Colter Street is currently CLOSED on the east side of Jackrabbit Trail to accommodate this work.** Once the Colter Street box culvert is completed, work will begin to excavate and construct a box culvert at Camelback Road on the east side of Jackrabbit Trail. The Camelback Road box culvert work is currently scheduled to take place in mid to late January, at which time Camelback Road will be CLOSED on the east side of Jackrabbit Trail for that work. Camelback Road will NOT be closed until Colter Road is open so that continuous access can be provided.

Crews are completing work on spillway and grade control structures on the west side of Jackrabbit Trail, from Encanto to Indian School. These structures help to navigate water and manage velocities through the channel and pipeline as it makes its way to the Flood Retarding Structure on the south end of the project.

A detour route has been paved on the west side of Jackrabbit Trail to accommodate the construction of a box culvert at Indian School Road. Originally scheduled to begin in November, the Indian School Road box culvert will be constructed once utility relocations are complete. Information will be provided as that work is scheduled.

Traffic control may need to be adjusted during the course of construction to accommodate the construction schedule or the traveling public.

Work hours are currently scheduled for 7 a.m. to 5 p.m., Monday thru Friday. Construction crews may work weekends, if necessary.

***Thank you for your continued  
patience during this construction  
project.***

**For project questions or comments, please call  
our project hotline at 480.898.4110.**