

Wickenburg, FRS

Sunny cove

&

Sunset

Wickenburg. Ties set for channel bank protection off Mesquite St. 4-26-76



From north looking south at southwest corner. 4-26-76



From the north looking south at north side of fence. 4-26-76 Wickenburg.



Wickenburg. Northwest looking southwest at west side of fence. 4-26-76

Wickenburg. From northwest looking southeast at northwest corner of fence. 4-26-76



Wickenburg. West looking east at northwest corner of fence. 4-26-76



Wickenburg. At Sunset Dam. View of upstream borrow, equipment etc. Looking toward the northwest from south abutment of main embankment. 6-10-76



Wickenburg. (at Sunset Dam). View of fill area of main embankment looking to the north from south abutment and downstream of center-line 6-10-76

Wickenburg Dams. Pipeline work. Pipeline crossing at Jackson St. 5-14-76



Wickenburg Dams. Preparation for repair of Sylvan Rd. downstream of Park Street. Replce paving. 5-14-76



Wickenburg Dams. Pipeline work. Finish work over pipeline downstream of Kellis St. 5-14-76

Wickenburg Dams. Pipeline work. View of rear portion of lot owned by Ms. Hawkins who did not want rear of lot disturbed. 5-14-76

Wickenburg Dams. View of typical pre-cast units for pipeline of outfall piping. 5-14-76



Wickenburg Dams. Pipeline work. Pipeline crossing at Kellis Street. 5-14-76



Wickenburg. View of railroad ties set along backside adjacent to pipeline right of way.



Wickenburg Dams. Backfill operations around man hole of outlet piping. 5-14-76

Wickenburg Pipeline. View of outlet and cover at end of pipeline for Sunset and Sunny-cove Dams.



Wickenburg Dams. View of church property to receive waste fill material. 5-14-76



Wickenburg Dams. 5-14-76



Wickenburg Dams. Pipeline work. View of typical pre-cast base unit for man hole construction on outfall piping. 5-14-76

Wickenburg (at Sunset Dam) View of inlet to outlet works piping. 6-10-76



Wickenburg (at Sunnycove). View of downstream and of outlet works piping and looking upstream along pipeline. Note pervious fill and backfill operations. 6-10-76



Wickenburg. Cleanup operations near railroad trestle and pipeline outlet. 8-9-76



Wickenburg Dams. Pipeline outlet. 8-9-76

Sunset Dam. View of excavated core trench showing the change in direction along left abutment area. View looking upstream. 5-11-76



Sunset Dam. View looking along centerline of main embankment from right abutment to left abutment downstream of centerline. 5-11-76



Sunset Dam. View of trench excavation and grading for outlet piping looking from downstream to upstream. 5-11-76

Sunset Dam. View looking along centerline of main abutment to left abutment. 5-11-76

Sunset Dam. View looking upstream of main embankment showing fill in place for Tom Jones Ford. 6-4-76



Sunset Dam. View of work area for main embankment looking along centerline from right abutment to left abutment. Area downstream of centerline in view. 6-4-76



Sunset Dam. View of work area for main embankment looking along centerline from right abutment to left abutment. Area upstream of centerline in view. 6-4-76

Sunset Dam. View looking upstream from left abutment. 6-17-76

Sunnycove Pipeline. End of pipeline to date (5-24-76) at station 30+00 man hole.



All three other pictures:
Sunnycove pipeline work.





Sunnycove Pipeline. (All four pictures)
5-24-76



Sunset Dam. View of left abutment area looking from downstream to upstream. 5-11-76



Sunset Dam. View of work area for main embankment showing pipeline after concrete for cradle and collars in place. 6-4-76



Sunset Dam. Overall view of pressure pipeline for main embankment. 6-4-76



Sunset Dam. Close-up view of pressure pipeline. Concrete in place. 6-4-76

Sunset Dam. View looking north
along centerline of dam. 6-17-76



Sunset Dam. View looking upstream
from right abutment just downstream
of main embankment. 6-17-76




Sunset Dam. View looking left
abutment just downstream of
main abutment. 6-17-76

Sunset Dam. View looking upstream
of main abutment just downstream
of main embankment showing
blanket material upstream and on
left side of reservoir. 6-17-76

Sunnycove Dam. View of dozer ripping for foundation preparation. View looking north from cemetery hill. 5-11-76



Sunnycove pipeline. 5-24-76
(Below and bottom 2)



Spook Hill utility relocation.
View showing waterline work
area looking northeast along
Usery Pass Rd. 6-9-77



Spook Hill utility relocation.
View of encased waterline along
East Hermosa Vista as it was
when contractor was asked to
discontinue work by SCS to revise
specifications on backfill material.
View looking northeast. 6-9-77




Spook Hill utility relocation. View
of work area for pipeline along East
Hermosa Vista looking northeast.

Sunnycove Dam. View from upstream to downstream along outlet works piping. Note back hoe removing material from along pipe - extreme downstream end of piping. 6-17-76





Sunnycove Dam. View of pressure pipe prior to setting forms for concrete cradle. 6-4-76



Sunnycove Dam. View of pressure pipe prior to placing concrete for cradle. View looking downstream. 6-4-76

Sunnycove Dam. View of pressure pipe prior to placing concrete for cradle. View looking downstream. 6-4-76

Sunnycove Dam. 7-16-76 (Both top pictures)



Sunnycove Dam. View of fill operations looking south to north. 7-28-76

Sunnycove Dam. View of placing and compacting around pressure pipe for outworks. 6-17-76

Sunset Dam. View of main embankment
from downstream along right
abutment area. 6-17-76



Sunset Dam. View of embankment
looking upstream to downstream.
Just before strike on 23rd.
6-22-76 (Below and bottom left)



Pipeline outfall. Sunset and
Sunnycove. 7-16-76

Sunset Dam. View of existing erosion on slope of impervious blanket on north slope of reservoir and upstream from embankment. 7-28-76



Sunset Dam. 7-16-76



Sunset Dam. View of chute and forming spillway for chute walls. 8-9-76



Sunset Dam. View of steel and forms for north chute wall of spillway. 8-9-76

View of downstream slope of dam as viewed from Cemetary Hill. Sunnycove Dam.



Sunnycove Dam. View of crest of dam looking from south to north.



Sunnycove Dam. View of downstream slope of dam as viewed from new road to cemetery.

Sunnycove Dam. View of crest looking toward No. abutment. 8-9-76

Sunnycove Dam. View of inspection pit by dozer for examination of materials placed in No. abutment cutoff.
8-9-76



Sunnycove Dam. View of No. abutment after contractor made an attempt to slope cut bank in contest on this date by Inspection Agent and contractor.
8-9-76



Sunnycove Dam. View of main embankment looking northeast.
8-9-76

Sunnycove Dam. View of main embankment and spillway cut looking north.
8-9-76

Sunnycove Dam. View of pit made by dozer for the inspection of compacted material in place at No. abutment. 8-9-76



View of pit made by dozer for the inspection of compacted material in place at No. abutment. 8-9-76



Sunnycove Dam. View of slope stake designating limit of 1 or 2 slope down to core trench termination at No. abutment. 8-9-76



Sunnycove Dam. View of near vertical cut in dispute between Wakefield and Faar on this date. Contractor beginning to cut slope. 8-9-76

Sunset Dam. View of Spillway
chute as seen from crest.
8-9-76



Sunset Dam. View of north spillway
chute wall from crest. 8-9-76



Sunset Dam. View of cut off wall
and chute wall intersection on
crest. 8-9-76



Sunset Dam. 7-16-76

Sunset Dam. View of intake structure
for outlet works looking south.
8-9-76



Sunset Dam. View of intake
structure 8-20-76



Sunset Dam. View of spillway
structure from downstream. Chute
slab, wing, walls and rip-rap.
8-20-76

Sunset Dam. View of staff gauge
on upstream side of intake tower.
12-20-76

Sunnycove Dam. View of near vertical cut in dispute between Wakefield and Faar on this date. Contractor beginning to cut slope. 8-9-76



Sunnycove Dam. View of north abutment. Note well shaped slopes. 8-20-76



Sunnycove Dam. View of intake structure. 8-20-76



Sunnycove Dam. View of emergency spillway from upstream. 8-20-76

Sunset Dam. View of parking in the rear of Young Property after grading by FCD. 12-20-76



Sunset Dam. View of north abutment gate and adjacent property. 12-20-76



Sunset Dam. View of highwater road being constructed by Highway Department. 12-3-76

Wickenburg. View of parking area in rear of Young property looking west. 12-20-76



Wickenburg. View of upper end of reservoir showing properties showing on south side of reservoir serviced by highwater road. 12-20-76



Wickenburg. View of upper end of reservoir showing properties on serviced by highwater road. 12-20-76



Wickenburg. View of vacant lot adjacent to LDS church after fill placed by FCD. 12-20-76

Wickenburg. View of vacant lot adjacent to LDS church after fill placed by FCD. 12-20-76



Wickenburg. Ties set for channel bank protection off Mesquite Street.



Wickenburg. Ties set for channel bank protection off Mesquite Street. (Above right and left.)

Dams # 3 & # 4

WHITE TANK FRS

Dam #3. 23" to bottom of ripping.



Dam #3.

SCS Dam #3. Water was 15' from top
of dam. 9-16-77



Dam #3-

SCS Dam #4 spilled 9-6-70.
(Both pictures)



North along SCS Dam #4 channel on
Jackrabbit Trail. Flowed 3' deep,
40' wide. 9-6-70



North spillway SCS Dam #4. Flowed 9-6-70.
1-2' deep, 200' wide. 9-6-70

North spillway SCS Dam #4. Entrance to ditch
along Jackrabbit Trail. 9-16-70



Looking south of SCS Dam #4 when spill
flowed. 9-6-70

South along channel west side of
Jackrabbit Trail north of SCS Dam
#4. Flowed 9-6-70. 3' deep, 40'
wide. (See report in file dated
9-23-70)



West spillway SCS Dam #4. Flowed 4-6"
deep, 50 - 100' wide. 9-6-70.

North along Jackrabbit Trail south of
SCS Dam #4 where spill flowed along
road. 9-16-70



SCS Dam #4 looking south. Dam spilled on 9-6-70.