



## **Cave Creek Landfill Remediation Project**

*Weekly Update for week ending 10/16/2020*

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

### **Phase 1 GWTS (Onsite Infrastructure)**

- Regrading of the APS line work area to restore the site to preconstruction conditions continued.

### **Phase 2 GWTS (Conveyance Pipeline)**

- Installation of ductile iron (DI) pipe in place of HDPE pipe at the transition from Phase 1 to Phase 2 was completed; Wood is waiting on a response from the City of Phoenix engineer approving the change.
- Site restoration of the Phase 2 pipeline work area per the City of Phoenix (COP) approved landscape plan continued.

### **Phase 3 GWTS (Injection Well and Infrastructure)**

- The Phase 3 Infrastructure Design plans are under review by the COP Planning and Development Department (PDD); per the intergovernmental agreement (IGA) between the COP and Maricopa County, review comments are due by 10/21/2020.
- Wood is procuring a landscape subcontractor to install the COP PDD approved landscape features for the Phase 3 site; landscape installation will only be completed on the north, east and west side during the first mobilization. Landscaping of the south side will be completed following construction of the Phase 3 infrastructure.
- Installation of the Phase 3 perimeter wall gate footing and access gate is ongoing.

### **SVE Operations (Source Remediation)**

- The SVE system operated throughout the reporting period.

### **Groundwater Characterization (Monitoring Well Installation)**

- The access package for proposed groundwater monitoring wells MW-16 and MW-17 is scheduled to go before the Arizona State Land Board on 11/12/2020.
- A call was conducted with the Maricopa County Real Estate Department (MCRED) on 10/12/2020 to discuss access to install MW-14 and MW-15 on Dove Valley Ranch (DVR) golf course property; Wood submitted a revised exhibit of the drilling locations to the MCRED on 10/15/2020.
- Wood is preparing a request for proposal (RFP) package for installation of the four additional wells identified in the Groundwater Characterization Workplan.

### **Communications**

- Wood provided Maricopa County and ADEQ with a project update via email on 10/12/2020.

### **Reporting**

- No reports were submitted during the previous week.