



Cave Creek Landfill Remediation Project

Weekly Update for week ending 11/6/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Regrading of the APS line work area to restore the site to preconstruction conditions continued.
- The Maricopa County Board of Supervisors approved the APS electrical line easement on 11/04/2020, receipt of the signed, executed agreement is pending.
- APS is scheduled to begin pulling wire from the newly installed switchgear to the treatment compound transformer starting 11/17/2020.

Phase 2 GWTS (Conveyance Pipeline)

- Hunter Contracting (construction subcontractor) conducted a pressure test of the Phase 2 conveyance pipeline on 11/05/2020 but did not pass due to a malfunctioning pressure gage; retesting of the line is currently being scheduled.
- Site restoration of the Phase 2 pipeline work area per the City of Phoenix (COP) approved landscape plan continued.

Phase 3 GWTS (Injection Well and Infrastructure)

- The Phase 3 Infrastructure Design plans are under review by the COP Planning and Development Department (PDD).
- Wood is finalizing a grading and site plan for the Phase 3 site following a request by the COP PDD to include them in the submission of the Phase 3 Infrastructure Design package; Wood anticipates submitting the plan set the week ending 11/13/2020.
- Wood procured a landscape subcontractor to install the COP PDD approved landscape features for the Phase 3 site and is working on scheduling of the work; landscape installation will only be completed on the north, east and west side during the first mobilization. Landscaping of the south side will be completed following construction of the Phase 3 infrastructure.
- The Phase 3 perimeter wall gate was painted on 11/03/2020.

SVE Operations (Source Remediation)

- The SVE system operated throughout the reporting period.

Groundwater Characterization (Monitoring Well Installation)

- The access package for proposed groundwater monitoring wells MW-16 and MW-17 is scheduled to go before the Arizona State Land Board on 11/12/2020.
- Wood met with a drilling subcontractor onsite on 11/04/2020 at the Dove Valley Ranch (DVR) golf course property to discuss the areas needed for installation of wells MW-14 and MW-15; Wood is waiting on a response from the drilling subcontractor identifying the area necessary to drill and install the wells.

- Wood continued work on a request for proposal (RFP) package for installation of the four additional wells identified in the Groundwater Characterization Workplan.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 11/02/2020.

Reporting

- No reports were submitted during the previous week.

GWTS Expansion Work Plan

- Work on the Groundwater Treatment System (GWTS) Expansion Work Plan is ongoing, submission of a draft document to MCRM is anticipated 11/30/2020.
-