



Cave Creek Landfill Remediation Project

Weekly Update for week ending 11/20/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- No work was completed on Phase 1 during the week; a meeting is scheduled with Hunter Contracting (construction subcontractor) and landfill operations staff to discuss site restoration requirements for the APS line extension area of work.

Phase 2 GWTS (Conveyance Pipeline)

- Installation of the air release valves (ARVs) and vaults was completed.
- Site restoration of the Phase 2 pipeline work area per the City of Phoenix (COP) approved landscape plan continued.

Phase 3 GWTS (Injection Well and Infrastructure)

- The Phase 3 Infrastructure Design plans are under review by the COP Planning and Development Department (PDD).
- Wood submitted the grading and site plans for the Phase 3 site on 11/11/2020; COP PDD requested that a drainage memo be submitted with the grading and site plans, Wood is currently drafting the memo and anticipates submission to COP PDD on 11/30/2020.
- Wood is scheduling a landscape subcontractor to install the COP PDD approved landscape features for the Phase 3 site; landscape installation will only be completed on the north, east and west side during the first mobilization. Landscaping of the south side will be completed following construction of the Phase 3 infrastructure.

SVE Operations (Source Remediation)

- The SVE system operated throughout the reporting period.

Groundwater Characterization (Monitoring Well Installation)

- The access package for proposed groundwater monitoring wells MW-16 and MW-17 has been delayed pending payment of the appraisal fee and completion of a cultural survey, Wood is in the process of getting the appraisal fee paid and is scheduling the cultural survey.
- Wood is submitted revised exhibits showing the footprint necessary to install MW-14 and MW-15 on Dove Valley Ranch (DVR) golf club property; the Maricopa County Real Estate Department is contacting the DVR golf club owner to begin access negotiations.
- Wood continued work on a request for proposal (RFP) package for installation of the four additional wells identified in the Groundwater Characterization Workplan; completion of the RFP is anticipated by 11/30/2020.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 11/16/2020.

Reporting

- No reports were submitted during the previous week.

GWTS Expansion Work Plan

- Work on the Groundwater Treatment System (GWTS) Expansion Work Plan is ongoing, submission of a draft document to MCRM is anticipated 11/30/2020.